PO BOX 341 TOWN OF WARRENTON WARRENTON, VIRGINIA 20188 http://www.warrentonva.gov

Stormwater Management TELEPHONE: (540) 347-1101

Annual Stormwater Management Facility Operation & Maintenance Inspection for

DRY POND

Owner Information:								
Name:								
Phone Number	ir.		Email:					
Friend Humber.								
Facility Information: (One form per facility)								
Address:					P Location:			
			(ie. Open space					
Facility Description			behind lots 3-8) Case Number:					
Facility Descri		Cas	se Number:					
Inspection:								
Inspector's Name:				Date of Inspection:				
Maintenance		d:		Date all Maintenance				
				Completed:				
Has it rained in the last				Estimated Amount of				
48 hours?					in inches:			
Inspection Tasks*					Inspection Results	Maintenance Needed?		Date Maintenance Completed
1. Is there any erosion at the inflow and outfall points?								·
2. Is there any debris or sediment buildup in the pond?								
3. Are there any bare spots with no grass coverage on the bottom of the pond?								
4. Are there any channels eroded along the bottom of ponds?								
5. Is the trash rack securely connected to the riser and clear of debris?								
6. Is the riser in good condition and all the openings cl of debris?								
7. Is the dam embankment in good condition (no soggareas, animal borrows, or woody vegetation)?								
8. Is the energy dissipater in good condition? Notes (includes description of maintenance completed)								
Notes (include	s descrip	uon oi maintena	nce completed)					
*See back for description								
oce back for description								
Inspector's Signature:								
Inspector's Phone Number: Email:								

Revised: April 20, 2021

****ONE FORM PER FACILITY****


Owner Information should be filled in with the contact information of the owner/HOA of the facility. **Facility Information** can be obtained from the letter.

Inspection Information should be completed by the individual completing the inspection. A professional (engineer, landscape inspection. architect, surveyor, etc.), or someone who has had appropriate training, must perform inspections.

The **Inspection Tasks** table needs to be completed by the person inspecting each component. Components are shown on the detail below. Any maintenance completed should be described in the **Notes** section.

Dry Pond

- Inflow Points include the sloped area around the facility and any pipes releasing water to the facility.
- Outfall Points include the earthen berm and the pipe leaving the facility.
- Orifice is a small hole or pipe at the bottom of the riser. It should not be block with debris or sediment.
 Many orifices have some type of trash rack covering them. This rack should be free of debris and
 sediment as well.
- **Energy Dissipater** is a rock or concrete structure at the end of the outfall pipe that will reduce the velocity of the water being discharged from the pipe and spread the water out over the surface of the ground.
- **Emergency Spillway** is a large notch cut in the dam. If one is present it should be in good condition and not show any erosion.



Photos: Attach a minimum of two (2) date stamped photos of the facility to this inspection report. One photo should show the overall location of the facility and the other should be a close up of the facility. Please include photos of any deficiencies or corrective measures.

When the form is complete submit the form and photos to: dhermoso@warrentonva.gov with the address and Case ID in the subject line.

Revised: April 20, 2021